Project Overview Report
May 13, 2011

A total of 340 projects are currently in the MSBA's capital pipeline. The following summary table provides the category (e.g., New Program, etc.) and the number of projects in each phase (e.g., Local Clearance, etc.):

	Total	Local Clearance	Consultant Selection	Feasibility Study/ Schematic Design	Design Development	Construction
New Program	124	23	19	27	17	38
Waitlist	11	0	0	0	1	10
Green Repair	175	8	10	99	35	22
Closeout/Audit Complete	30					
Total	339	31	29	126	53	70

The MSBA utilizes the Capital Pipeline Status chart (see attached) to account for the ongoing status of all Districts in the pipeline. Activity for some of the key milestones are summarized in the table below with the numbers reported indicative of the category requirements. (For instance, enrollment certifications are not required for all projects, e.g., repairs, and Owner's Project Managers are not required for construction projects under $1.5 million unless required by the MSBA.)

Critical Prerequisites:

An agreed upon enrollment is a key prerequisite for the MSBA to commence a Feasibility Study with a District. In order to begin the enrollment projection process, a District must file enrollment information utilizing the MSBA's online enrollment projection.

After the MSBA and the District have agreed upon an enrollment to be used as the design basis and executed a Feasibility Study Agreement, the District procures consultants, starting with an Owner's Project Manager. Currently, there are 24 Districts in the Capital Pipeline who still need to procure an Owner's Project Manager.

After a District has selected an Owner's Project Manager and executed a contract with that Owner's Project Manager, it is ready for the selection of a Designer utilizing either a local designer selection process for projects under $5 million or the MSBA's Designer Selection Panel for those projects over $5 million. Currently, there are 37 Districts in the Capital Pipeline who still need to procure a Designer.

	District Action to complete	MSBA/ District Collaboration	Completed Activity this Period	Total Completed to Date	Total
Enrollment	12	23	4	108	72,998 students
Owner's Project Manager	24	13	2	97	Over $83 million in OPM fees*
Designer	37	5	1	129	Over $204 million in Designer Fees*

* Does not include OPM and Designer Fees associated with repair projects.

Owner's Project Managers

Since the last report, the following 2 Districts have completed the OPM selection process:

- Duxbury – Duxbury High School (Model School)
- Webster – Park Avenue Elementary School

Designers

Since the last report, the DSP has met one time resulting in one additional District completing the Designer selection process.

Panel Date	District/School	Status	Estimated Project Cost	# of Proposals Received	Top 3-Ranked Firms	Interviews Requested	First-Ranked Selection
4/19/2011	North Reading – North Reading HS	Designer Selection	$60m - $70m	12	- Dore & Whittier - Flansburgh - Tappé Associates	No	Dore & Whittier

The following Districts are tentatively scheduled for upcoming DSP meetings:

Boston PS - Quincy Upper School – TBD
Chicopee PS - Chicopee Academy – TBD
Georgetown - Penn Brook IS – TBD
Wakefield - Galvin Middle School - TBD
Winthrop PS - Winthrop Senior High – TBD

Commissioning

Since the last report, the MSBA has assigned Commissioning Consultants to an additional 22 projects as presented in the table below. The MSBA has executed 85 Commissioning Consultant contracts to date, totaling $8.3 Million.

District	School	Estimated Const. Cost (millions)	Commissioning Consultant	Contract Amount
Andover PS	Bancroft ES	$34.50	Sebesta Blomberg & Associates	$91,578
Medway PS	Medway MS	$18.30	Sebesta Blomberg & Associates	$89,700
East Bridgewater PS	East Bridgewater HS	$60.30	Foreman Building Commissioning	$160,187
Douglas PS	Douglas IS	$39.00	Consulting Engineering Services	$174,669
Bellingham	Bellingham Memorial MS	$0.50	WSP Flack + Kurtz	$10,500
South Shore Reg Voc	South Shore Voc Tech HS	$2.22	VP Consultants, LLC	$27,000
Westfield PS	Green Repairs - multiple schools	$1.96	Strategic Building Solutions	$40,483
Gardner PS	Green Repairs - multiple schools	$2.52	VP Consultants, LLC	$34,000
Chelmsford PS	Green Repairs - multiple schools	$2.05	Simpson Gumpertz & Heger	$35,000
Weston PS	Green Repairs - multiple schools	$1.41	RDK Engineering	$37,312
Sudbury	Peter Noyes ES	$2.18	RDK Engineering	$41,346
Narragansett PS	Green Repairs - multiple schools	$1.09	RFS Engineering	$38,550
Palmer PS	Green Repairs - multiple schools	$3.57	Strategic Building Solutions	$82,244
Barnstable	West Villages ES	$0.95	CBI Consulting Inc.	$28,500
Dennis-Yarmouth PS	Ezra H Baker ES	$2.85	CBI Consulting Inc.	$40,900
Fairhaven PS	Hastings MS	$0.35	Gale Associates, Inc.	$27,565
Dudley-Charlton Reg	Shepherd Hill Reg HS	$0.56	Cannon Design	$27,600
Tantasqua PS	Tantasqua Reg JHS	$1.00	Cannon Design	$46,900
Dracut PS	Dracut SHS	$47.30	RDK Engineering	$170,133
Lexington PS	Lexington HS	$0.97	Simpson Gumpertz & Heger	$24,800
Winchester PS	Lynch ES	$1.31	Simpson Gumpertz & Heger	$34,900
Woburn PS	Green Repairs - multiple schools	$3.80	Simpson Gumpertz & Heger	$48,800
Total		**$228.69**	**Total**	**$1,312,667**

Projects for which we are currently seeking proposals and/or negotiating Work Orders include:

District	School	Responses Due
Reading PS	Green Repairs - multiple schools	Received
Melrose PS	Melrose HS	Received
Framingham PS	Mary E Stapleton ES	Received
Needham PS	Pollard MS	Received
Andover PS	Andover West MS	5/16/2011
Leicester PS	Green Repairs - multiple schools	5/16/2011
West Springfield PS	West Springfield HS	5/18/2011
Amherst-Pelham	Amherst Regional MS	5/20/2011
Leverett PS	Leverett ES	5/20/2011

Projects that are currently in the queue for assignment of a Commissioning Consultant and for which contract documents are being drafted include:

District	School
Southeastern Reg Voc Tech PS	Southeastern Regional Voc / Tech HS
Norton PS	Norton HS
Brookline PS	Heath K-8
Marblehead PS	Glover Primary
Quincy PS	Central MS
Mendon-Upton PS	Miscoe Hill IS
New Salem-Wendell PS	Swift River ES
Leicester PS	Green Repairs - multiple schools
Arlington PS	M Norcross Stratton ES
Brookfield	Brookfield ES
Shrewsbury	Spring Street ES

Attached to the Project Status report are the following:

- Master District Status List
- SOI Status - Capital Pipeline: As indicated in the attached chart, Districts continue to make progress with their projects. The narrow solid bar indicates the number of Districts in each category as reported at the March Board meeting.
- Estimated Bid Schedule
- Construction Status Report

Massachusetts School Building Authority

No. of Projects: 333

Master District Status List

Yellow = Wait List Project

Geen = Green Repair

Red = Changes in last 60 days

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Abington PS	Woodsdale IS	Project Scope & Budget	Repair	RF Walsh Collaborative Partners	Gale Associates, Inc.			
Abington PS	Frolio JHS	Local Clearance - 07/08					Undetermined	
Acton PS	Douglas ES	Closeout/Audit	Repair	N/A	CBI Consulting Inc.			
Adams-Cheshire PS	Adams MS	Design Development	Addition/Renovation	URS Corporation	Tessier Associates	Strategic Building Solutions	Undetermined	
Agawam PS	Agawam Junior HS	Feasibility Study	Repair	Municipal Building Consultants, Inc.	CSS Architects Incorporated			
Amherst-Pelham PS	Amherst Reg MS	Approved Project Vote Pending	Repair	Strategic Building Solutions, LLC	Bradley Architects, Inc.	Russo Barr Associates, Inc.		
Andover PS	Andover West MS	Design Development	Repair	Skanska USA Building Inc.	Russo Barr Associates, Inc.	Simpson Gumpertz & Heger		
Andover PS	Bancroft ES	Design Development	New Construction	Town of Andover	Symmes Maini & McKee Associates, Inc.	Sebesta Blomberg & Associates		
Arlington PS	M Norcross Stratton ES	Project Scope & Budget	Repair	PMA Consultants	Turowski2 Architecture, Inc.			
Arlington PS	Thompson ES	Project Scope & Budget		PMA Consultants	HMFH Architects, Inc.			
Ashburnham-West PS	Briggs ES	Design Development	New Construction	STV, Inc.	Lamoureux Pagano & Associates, Inc.	Foreman Building Commissioning, LP		
Ashland PS	David Mindess IS	Closeout/Audit	Repair	Heery International, Inc	Gale Associates, Inc.	Cannon Design	DBB - Contract Awarded	Greenwood Industries
Assabet Valley PS	Assabet Valley Voc HS	Preferred Schematic	Repair	Strategic Building Solutions, LLC	Design Partnership of Cambridge, Inc.			
Athol-Royalston PS	Riverbend ES	Local Clearance - 09/10						
Attleboro PS	Attleboro HS	Construction	Repair	Skanska USA Building, Inc.	Russo Barr Associates, Inc.	Gale Associates, Inc.		
Attleboro PS	A. Irvin Studley ES	Construction	Repair	Skanska USA Building, Inc.	Russo Barr Associates, Inc.	Gale Associates, Inc.		
Attleboro PS	Hill-Roberts ES	Construction	Repair	Skanska USA Building, Inc.	Russo Barr Associates, Inc.	Gale Associates, Inc.		
Attleboro PS	Hyman Fine ES	Construction	Repair	Skanska USA Building, Inc.	Russo Barr Associates, Inc.	Gale Associates, Inc.		
Auburn PS	Auburn MS	Local Clearance - 07/08						
Avon PS	Ralph D Butler ES	Project Scope & Budget	Repair	Skanska USA Building Inc.	Knight, Bagge & Anderson, Inc.			
Ayer PS	Ayer HS	Local Clearance - 09/10						
Ayer PS	Page-Hilltop ES	Green Repair Program	Repair					
Barnstable PS	West Barnstable ES	Project Scope & Budget	Repair	PMA Construction Services	Gale Associates, Inc.	CBI Consulting Inc.		

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Bellingham PS	Bellingham Memorial MS	Project Scope & Budget	Repair	Daedalus Projects Inc	Richard D. Kimball Company, Inc.	WSP Flack + Kurtz		
Belmont PS	Roger E Wellington ES	Construction	New Construction	PMA Consultants	Jonathan Levi Architects LLC	Strategic Building Solutions	CMR - CM Selected	Skanska USA Building, Inc.
Belmont PS	Daniel Butler ES	OPM Selection	Repair					
Berkshire Hills PS	Monument Mt Reg HS	Local Clearance - 09/10						
Berlin-Boylston PS	Tahanto Reg HS	Construction	New Construction	PMA Consultants	HMFH Architects, Inc.	Strategic Building Solutions		
Beverly PS	Beverly HS	Construction	Addition/Renovation	Heery International	Mount Vernon Group Architects, Inc.		DBB - Contract Awarded	CTA Construction Co.
Billerica PS	Parker ES	Construction	New Construction	Joslin, Lesser & Associates, Inc.	Symmes Maini & McKee Associates, Inc.	Sebesta Blomberg & Associates	DBB - Contract Awarded	CTA Construction Co
Billerica PS	Billerica Memorial HS	Project Scope & Budget	Repair	Municipal Building Consultants, Inc.	Knight, Bagge & Anderson, Inc.	VP Consultants, LLC		
Blackstone Valley Reg PS	Blackstone Valley HS	Project Scope & Budget	Repair	Strategic Building Solutions, LLC	Reinhardt Associates, Inc.			
Boston PS	Clarence R Edwards MS	Project Scope & Budget	Repair	Daedalus Projects Inc	BLW Engineers, Inc.			
Boston PS	Joseph Lee ES*	Project Scope & Budget	Repair	Daedalus Projects Inc	BLW Engineers, Inc./Gale Associates, Inc.			
Boston PS	Thomas A Edison JHS	Project Scope & Budget	Repair	Daedalus Projects Inc	BLW Engineers, Inc.			
Boston PS	Dearborn MS	Local Clearance - 09/10						
Boston PS	Excel HS	Project Scope & Budget	Repair	Daedalus Projects Inc	Gale Associates, Inc.			
Boston PS	Washington Irving MS	Project Scope & Budget	Repair	Daedalus Projects Inc	Gale Associates, Inc.			
Boston PS	Quincy Upper School	Designer Selection		City of Boston				
Boxford PS	Harry Lee Cole Primary	Closeout/Audit	Repair					
Braintree PS	Hollis ES	Construction	Repair	RF Walsh Collaborative Partners	Habeeb & Associates Architects, Inc.	Cannon Design		
Braintree PS	Highlands	Construction	Repair	RF Walsh Collaborative Partners	Habeeb & Associates Architects, Inc.	Cannon Design		
Braintree PS	East MS	Construction	Repair	RF Walsh Collaborative Partners	Habeeb & Associates Architects, Inc.	Cannon Design		
Braintree PS	Braintree HS	Construction	Repair	RF Walsh Collaborative Partners	Habeeb & Associates Architects, Inc.	Cannon Design		
Braintree PS	Archie T Morrison ES	Construction	Repair	RF Walsh Collaborative Partners	Habeeb & Associates Architects, Inc.	Cannon Design		
Braintree PS	South MS	Closeout/Audit	Repair	Town Employee	Habeeb & Associates Architects, Inc.		DBB - Contract Awarded	Construction Dynamics
Brockton PS	Brockton HS	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			
Brockton PS	East Junior HS	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			
Brockton PS	Oscar F Raymond ES	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Brockton PS	West Junior HS	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			
Brockton PS	Edgar B Davis ES	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			
Brockton PS	North Junior HS	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			
Brockton PS	Hancock ES	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			
Brockton PS	Downey ES	Project Scope & Budget	Repair	Skanska USA Building Inc.	CSS Architects Incorporated			
Brookfield PS	Brookfield ES	Design Development	Repair	Diversified Project Management	Habeeb & Associates Architects, Inc.			
Brookline PS	John D Runkle K-8	Construction	Addition/Renovation	Town of Brookline Building Department	Design Partnership of Cambridge, Inc.	Consulting Engineering Services, LLC	DBB - In Design	
Brookline PS	Heath K-8	Approved Project Vote Pending	Addition/Renovation	Town of Brookline Building Department	Miller Dyer Spears Inc.			
Burlington PS	Marshall Simonds MS	Construction	Addition/Renovation	Construction Monitoring Services, Inc.	Knight, Bagge & Anderson, Inc.	RDK Engineering	CMR - IG Application Pending	
Burlington PS	Memorial ES	Construction	New Construction	Construction Monitoring Services, Inc.	Knight, Bagge & Anderson, Inc.	Consulting Engineering Services, LLC	DBB - Contract Awarded	CTA Construction Co.
Cambridge PS	Cambridge Rindge and Latin HS	Closeout/Audit			HMFH Architects, Inc.		DBB - Contract Awarded	W.T. Rich, Inc.
Canton PS	Canton HS	Project Scope & Budget	Repair	Maguire Group	Russo Barr Associates, Inc.			
Canton PS	Rodman Pre-K Center	Project Scope & Budget	Repair	Maguire Group	Russo Barr Associates, Inc.			
Cape Cod Region Voc Tech PS	Cape Cod Regional Voc / Tech HS	Feasibility Study	Repair	URS Corporation				
Carlisle PS	Carlisle K-8	Construction	Addition/Renovation	Daedalus Projects, Inc.	HMFH Architects, Inc.	Horizon Engineering Associates, LLP	DBB - Contract Awarded	H.V. Collins Company
Central Berkshire PS	Craneville ES	Project Scope & Budget	Repair	Daedalus Projects Inc	Bradley Architects, Inc.			
Central Berkshire PS	Kittredge ES	Project Scope & Budget	Repair	Daedalus Projects Inc	Bradley Architects, Inc.			
Chatham PS	Chatham HS	Local Clearance - 09/10						
Chelmsford PS	Chelmsford HS	Design Development	Repair	Vertex Construction Services, Inc.	Russo Barr Associates, Inc.	Simpson Gumpertz & Heger		
Chelmsford PS	Byam ES	Design Development	Repair	Vertex Construction Services, Inc.	Russo Barr Associates, Inc.	Simpson Gumpertz & Heger		
Chelsea PS	Clark Avenue MS	Local Clearance - 07/08			Jacobs			
Chicopee PS	Chicopee Academy	Designer Selection						
Concord-Carlisle PS	Concord Carlisle HS	Feasibility Study		KV Associates, Inc.	OMR Architects, Inc.			
Conway PS	Conway Grammar ES	Closeout/Audit	Repair		Richardson Gorman Architects			
Danvers PS	Danvers HS	Construction	Addition/Renovation	Construction Monitoring Services, Inc.	DiNisco Design Partnership, Limited	Turner Facilities Management Solutions	DBB - In Design	Bacon Construction Co., Inc.
Dartmouth PS	James M. Quinn ES	Project Scope & Budget	Repair	Vertex Construction Services, Inc.	Russo Barr Associates, Inc.			

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Dartmouth PS	James M. Quinn ES	Closeout/Audit	Repair	Vertex Construction Services, Inc.	Russo Barr Associates, Inc.			
Dedham PS	Avery ES	Construction	New Construction	Construction Monitoring Services, Inc.	Dore & Whittier Architects, Inc.	WSP Flack + Kurtz	CMR - CM Selected	Consigli Construction Co
Dennis-Yarmouth PS	Ezra H Baker ES	Approved Project Vote Pending	Repair	STV Construction, Inc.	Knight, Bagge & Anderson, Inc.	CBI Consulting Inc.		
Dighton-Rehoboth PS	Palmer River ES	Designer Selection	Repair	Skanska USA Building Inc.				
Douglas PS	Douglas IS	Design Development		Heery International, Inc	DiNisco Design Partnership, Limited	Consulting Engineering Services, LLC		
Dracut PS	Dracut SHS	Design Development	Addition/Renovation	RF Walsh Collaborative Partners	Mount Vernon Group Architects, Inc.	RDK Engineering	Undetermined	
Dudley-Charlton Reg PS	Shepherd Hill Reg HS	Design Development	Repair	Pinck & Co., Inc.	ICON architecture, inc.	Cannon Design		
Duxbury PS	Duxbury HS	Preferred Schematic		KV Associates, Inc.				
East Bridgewater PS	East Bridgewater HS	Design Development	Model School	RF Walsh Collaborative Partners	Ai3 Architects LLC	Foreman Building Commissioning, LP		
Easthampton PS	Easthampton HS	Design Development	New Construction	Strategic Building Solutions, LLC	Caolo & Bieniek Associates, Inc.	Consulting Engineering Services, LLC	Undetermined	
Essex North Shore Agr and Tech PS	Essex North Shore Agr and Tech School	Design Development	New Construction	PMA Consultants	Design Partnership of Cambridge, Inc.	Turner Facilities Management Solutions	CMR - Procurement Pending	
Fairhaven PS	Rogers ES	Feasibility Study		Daedalus Projects Inc	HMFH Architects, Inc.			
Fairhaven PS	Hastings MS	Approved Project Vote Pending	Repair	Daedalus Projects Inc	Durland Van Voorhis Architects, Inc.	Gale Associates, Inc.		
Fall River PS	Morton MS	Design Development			Mount Vernon Group Architects, Inc.			
Falmouth PS	Falmouth High School	Building Completion 2011	Addition/Renovation	Gilbane Building Company	DiNisco Design Partnership, Limited		DBB - Contract Awarded	TLT Construction
Falmouth PS	North Falmouth ES	Project Scope & Budget	Repair		Keenan + Kenny Architects, LTD			
Falmouth PS	East Falmouth ES	Project Scope & Budget	Repair		Keenan + Kenny Architects, LTD			
Fitchburg PS	South Street ES	Construction	Repair	Compass Project Management, Inc.	BLW Engineers, Inc.	RDK Engineering		
Fitchburg PS	Crocker ES	Local Clearance - 07/08						
Fitchburg PS	Goodrich K Center	Construction	Repair	Compass Project Management, Inc.	BLW Engineers, Inc.	RDK Engineering		
Fitchburg PS	Memorial IS	Construction	Repair	Compass Project Management, Inc.	BLW Engineers, Inc.	RDK Engineering		
Fitchburg PS	Fitchburg HS	Project Scope & Budget	Repair	Compass Project Management, Inc.	BLW Engineers, Inc.			
Fitchburg PS	South Fitchburg ELC	Project Scope & Budget	Repair	Compass Project Management, Inc.	Knight, Bagge & Anderson, Inc.			
Fitchburg PS	Memorial IS	Project Scope & Budget	Repair	Compass Project Management, Inc.	Knight, Bagge & Anderson, Inc.			
Fitchburg PS	Reingold ES	Construction	Repair	Compass Project Management, Inc.	BLW Engineers, Inc.			
Fitchburg PS	Reingold ES	Construction	Repair	Compass Project Management, Inc.	Knight, Bagge & Anderson, Inc.	RDK Engineering		

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Florida PS	Abbott Memorial K-8	Building Completion 2011	Repair		Dietz and Company		DBB - Contract Awarded	Waterman Excavating, Inc
Foxborough PS	Foxborough HS	Construction	Repair	Construction Monitoring Services, Inc.	Kaestle Boos Associates, Inc.	Consulting Engineering Services, LLC	DBB - Contract Awarded	CTA Construction Co.
Framingham PS	Mary E Stapleton ES	Design Development	Repair	Bargmann, Hendrie + Archetype, Inc.	Russo Barr Associates, Inc.	CBI Consulting Inc.		
Franklin PS	Franklin HS	Feasibility Study	Renovation	Daedalus Projects Inc.	Kaestle Boos Associates, Inc.			
Gardner PS	Elm Street IS	Design Development	Repair	P3 Project Planning Professionals	Knight, Bagge & Anderson, Inc.	VP Consultants, LLC		
Gardner PS	Waterford Street Primary	Design Development	Repair	P3 Project Planning Professionals	Knight, Bagge & Anderson, Inc.	VP Consultants, LLC		
Gardner PS	Gardner HS	Design Development	Repair	P3 Project Planning Professionals	Knight, Bagge & Anderson, Inc.	VP Consultants, LLC		
Georgetown PS	Penn Brook IS	Designer Selection		Municpal Building Consultants, Inc.				
Gloucester PS	West Parish ES	Local Clearance - 09/10						
Gloucester PS	Veterans Memorial ES	Project Scope & Budget	Repair	Knight, Bagge, & Anderson, Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.		
Gloucester PS	Ralph B O'Maley MS	Project Scope & Budget	Repair	Knight, Bagge, & Anderson, Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.		
Gloucester PS	Plum Cove School	Project Scope & Budget	Repair	Knight, Bagge, & Anderson, Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.		
Gloucester PS	East Gloucester ES	Project Scope & Budget	Repair	Knight, Bagge, & Anderson, Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.		
Gloucester PS	Beeman Memorial IS	Project Scope & Budget	Repair	Knight, Bagge, & Anderson, Inc.	CGKV Architects, Inc.	Russo Barr Associates, Inc.		
Grafton PS	Grafton Memorial SHS	Project Scope & Budget	Repair	URS Corporation	CGKV Architects, Inc.			
Grafton PS	South Grafton ES	Project Scope & Budget	Repair	URS Corporation	CGKV Architects, Inc.			
Grafton PS	Grafton Memorial SHS	Construction	New Construction	Joslin, Lesser & Associates, Inc.	Symmes Maini & McKee Associates, Inc.	Horizon Engineering Associates, LLP	CMR - CM Selected	Dimeo Construction
Greater Lowell Voc Tec PS	Gr Lowell Regional Voc / Tech HS	OPM Selection						
Greater New Bedford PS	Gr New Bedford Voc / Tech HS	OPM Selection						
Greenfield PS	Greenfield HS	Feasibility Study		Construction Monitoring Services, Inc.	Dore & Whittier Architects, Inc.			
Greenfield PS	Four Corners ES	Project Scope & Budget	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.			
Groton-Dunstable PS	Swallow/Union ES	Local Clearance	Repair					
Groton-Dunstable PS	Florence Roche ES	Local Clearance	Repair					
Hadley PS	Hopkins Academy	Designer Selection	Repair	Strategic Building Solutions, LLC				
Hamilton-Wenham PS	Cutler ES	Closeout/Audit	Repair	Municipal Building Consultants, Inc.	Richard D. Kimball Company, Inc.	Sebesta Blomberg & Associates	DBB - Contract Awarded	Thomas E. Snowden Inc.
Hampden-Wilbraham PS	Minnechaug Reg HS	Construction	Model School	ARCADIS U.S., Inc.	Mount Vernon Group Architects, Inc.	Horizon Engineering Associates, LLP	DBB - Contract Awarded	Fontaine Bros.

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Hancock PS	Hancock ES	Construction	Repair	N/A	Westall Architects			
Hanover PS	Hanover HS	Construction	New Construction	PMA Consultants	HMFH Architects, Inc.	Horizon Engineering Associates, LLP	DBB - Contract Awarded	Callahan, Inc
Harvard PS	Harvard ES	Designer Selection	Repair	Pinck & Co., Inc.				
Harwich PS	Harwich HS	Local Clearance - 09/10						
Haverhill PS	Caleb Dustin Hunking MS	OPM Selection	Repair					
Haverhill PS	Walnut Square Primary	OPM Selection	Repair					
Haverhill PS	Tilton Primary	OPM Selection	Repair					
Haverhill PS	John G Whittier MS	OPM Selection	Repair					
Haverhill PS	Haverhill HS	Construction					DBB - Contract Awarded	
Haverhill PS	Consentino MS	OPM Selection	Repair					
Haverhill PS	Greenleaf Primary	OPM Selection	Repair					
Hingham PS	New Elementary School	Closeout/Audit	New Construction	Knight, Bagge & Anderson, Inc.	Ai3 Architects LLC		DBB - Contract Awarded	CTA Construction Co.
Hingham PS	Hingham MS	Designer Selection						
Holbrook PS	Holbrook JHS / SHS	OPM Selection						
Holyoke PS	Holyoke HS	Construction			Design Partnership of Cambridge, Inc.		DBB - Contract Awarded	
Hopedale PS	Memorial ES	Closeout/Audit	Repair		Gale Associates, Inc.		DBB - Contract Awarded	Greenwood Industries Inc.
Hopkinton PS	Center ES	Approved Project Vote Pending	New Construction	Town of Hopkinton	Design Partnership of Cambridge, Inc.		Undetermined	
Hudson PS	John F Kennedy MS	Design Development	New Construction	PMA Consultants	OMR Architects, Inc.	WSP Flack + Kurtz		
Leicester PS	Leicester MS	Design Development	Repair	Maguire Group	Bradley Architects, Inc.	Cannon Design		
Leicester PS	Leicester Memorial ES	Design Development	Repair	Maguire Group	Bradley Architects, Inc.			
Leominster PS	Leominster SHS	Design Development	Addition/Renovation	Daedalus Projects, Inc.	Lamoureux Pagano & Associates, Inc.	Horizon Engineering Associates, LLP	DBB - In Design	
Leverett PS	Leverett ES	Design Development	Repair	Potomac Capital Advisors	DiMarinisi & Wolfe Architects Urban	Russo Barr Associates, Inc.		
Lexington PS	Joseph Estabrook ES	Local Clearance - 09/10						
Lexington PS	Lexington HS	Design Development	Repair	Skanska USA Building Inc.	Russo Barr Associates, Inc.	Simpson Gumpertz & Heger		
Lincoln PS	Lincoln K-8	Feasibility Study		Skanska USA Building, Inc.	OMR Architects, Inc.			
Littleton PS	Russell St ES	Closeout/Audit	Repair	Daedalus Projects, Inc.	Drummey Rosane Anderson, Inc.	WSP Flack + Kurtz	DBB - Contract Awarded	Colantonio, Inc.

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Longmeadow PS	Longmeadow HS	Construction	New Construction	Joslin, Lesser & Associates, Inc.	OMR Architects, Inc.	Foreman Building Commissioning, LP	CMR - CM Selected	Gilbane Building Company
Lowell PS	Charles W Morey ES	Closeout/Audit		Watermark			DBB - Contract Awarded	CTA Construction Co.
Lowell PS	Lowell HS	Feasibility Study	Repair	Knight, Bagge, & Anderson, Inc.	ICON architecture, inc.			
Lowell PS	Moody ES	Feasibility Study	Repair	Knight, Bagge, & Anderson, Inc.	ICON architecture, inc.			
Lowell PS	Peter W Reilly ES	Feasibility Study	Repair	Knight, Bagge, & Anderson, Inc.	ICON architecture, inc.			
Lowell PS	Washington ES	Feasibility Study	Repair	Knight, Bagge, & Anderson, Inc.	ICON architecture, inc.			
Lunenburg PS	Lunenburg HS	Local Clearance - 09/10						
Lynn PS	Thurgood Marshall MS	Local Clearance - 09/10						
Lynnfield PS	Lynnfield HS	OPM Selection						
Malden PS	Malden HS	Construction	Renovation	URS Corporation	Flansburgh Associates, Inc.		CMR - CM Selected	Gilbane Building Company
Manchester Essex Regional PS	Manchester JHS / SHS	Closeout/Audit		Design Technique	Mount Vernon Group Architects, Inc.		DBB - Contract Awarded	TLT Construction
Marblehead PS	Glover Primary	Approved Project Vote Pending	New Construction	Municipal Building Consultants, Inc.	JCJ Architecture, PC		Undetermined	
Marblehead PS	Village IS	Building Completion 2011	Repair	Municipal Building Consultants, Inc.	Symmes Maini & McKee Associates, Inc.	RDK Engineering	DBB - Contract Awarded	Groom Construction
Marlborough PS	Francis J Kane Primary	Feasibility Study	Repair	RF Walsh Collaborative Partners	Baker/Wohl Architects, Inc.			
Marlborough PS	Marlborough HS	Feasibility Study	Repair	RF Walsh Collaborative Partners	Baker/Wohl Architects, Inc.			
Marshfield PS	Marshfield HS	OPM Selection						
Marshfield PS	Gov Edward Winslow ES	Construction	Repair	Vertex Construction Services, Inc.	Knight, Bagge & Anderson, Inc.	RDK Engineering	DBB - In Design	
Mashpee PS	Quashnet IS	Local Clearance	Repair					
Maynard PS	Maynard HS	Design Development	New Construction	Municipal Building Consultants, Inc.	Tappe Associates, Inc.	WSP Flack + Kurtz	Undetermined	
Medway PS	Medway MS	Design Development		Compass Project Management, Inc.	Knight, Bagge & Anderson, Inc.	Sebesta Blomberg & Associates		
Melrose PS	Melrose HS	Design Development	Repair	Municipal Building Consultants, Inc.	Gale Associates, Inc.	Russo Barr Associates, Inc.		
Mendon-Upton PS	Miscoe Hill IS	Approved Project Vote Pending	Repair	Maguire Group				
Methuen PS	Methuen HS	Design Development	Addition/Renovation	KBA/Trident	Finegold Alexander and Associates Inc.	Environmental Health and Engineering	CMR - CM Selected	Dimeo Construction
Middleborough PS	Mary K. Goode ES	Feasibility Study	Repair	Maguire Group	Habeeb & Associates Architects, Inc.			
Middleton PS	Howe-Manning IS	Construction	New Construction	RF Walsh Collaborative Partners	DiNisco Design Partnership, Limited	Foreman Building Commissioning, LP	DBB - Contract Awarded	CTA Construction Co.
Minuteman Voc Tech PS	Minuteman Reg HS	Local Clearance - 09/10						

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Mohawk Trail PS	Colrain Central ES	Feasibility Study	Repair	Potomac Capital Advisors	Bradley Architects, Inc.			
Mohawk Trail PS	Mohawk Trail Reg HS	Feasibility Study	Repair	Potomac Capital Advisors	Bradley Architects, Inc.			
Mohawk Trail PS	Buckland-Shelburne Reg ES	Feasibility Study	Repair	Potomac Capital Advisors	Bradley Architects, Inc.			
Mount Greylock PS	Mt Greylock Reg HS	Closeout/Audit	Repair	N/A	Hesnor Engineering & Barry Architects	Horizon Engineering Associates, LLP	DBB - Contract Awarded	Adams Plumbing & Heating
Narragansett PS	Narragansett MS	Design Development	Repair	Potomac Capital Advisors	DiMarinisi & Wolfe Architects Urban	RFS Engineering		
Narragansett PS	Phillipston Memorial ES	Design Development	Repair	Potomac Capital Advisors	DiMarinisi & Wolfe Architects Urban	RFS Engineering		
Narragansett PS	Templeton Center	Feasibility Study		Strategic Building Solutions, LLC	Symmes Maini & McKee Associates, Inc.		Undetermined	
Nashoba PS	Pompositticut Primary	Construction	Addition/Renovation	Construction Monitoring Services, Inc.	Symmes Maini & McKee Associates, Inc.	Strategic Building Solutions	DBB - Contract Awarded	Stella P.J. Construction Corp.
Nashoba Valley Tech PS	Nashoba Valley Tech HS	Design Development	Repair					
Natick PS	Natick HS	Construction	Model School	RF Walsh Collaborative Partners	Ai3 Architects LLC	RFS Engineering	DBB - Contract Awarded	Brait Builders Corporation
Natick PS	Johnson ES	Feasibility Study	Repair	Municipal Building Consultants, Inc.	Knight, Bagge & Anderson, Inc.			
Nauset PS	Nauset Reg HS	Feasibility Study	Repair	NETCO Construction Project Managers, Inc.	Habeeb & Associates Architects, Inc.			
Needham PS	Pollard MS	Design Development	Repair	STV Construction, Inc.	Gale Associates, Inc. Gale Associates, Inc.	CBI Consulting Inc.		
Needham PS	Newman ES	Construction	Repair	Town of Needham	Drummey Rosane Anderson, Inc.	RFS Engineering	CMR - CM Selected	Consigli Construction Co.
New Bedford PS	John Hannigan ES	Local Clearance - 09/10						
New Bedford PS	Abraham Lincoln	Building Completion 2011	New Construction	Daedalus Projects Inc	Mount Vernon Group Architects, Inc.	Sebesta Blomberg & Associates	DBB - Contract Awarded	CTA Construction Co.
New Salem-Wendell PS	Swift River ES	Design Development	Repair	Maguire Group	Bradley Architects, Inc.			
Newburyport PS	Francis T Bresnahan ES	Local Clearance - 09/10						
Newburyport PS	Rupert A Nock MS	Local Clearance - 09/10						
Newton PS	Newton North HS	Building Completion 2011	New Construction	Turner Construction Company	Dore & Whittier Architects, Inc.		CMR - CM Selected	Dimeo Construction
Newton PS	Bowen ES	Approved Project Vote Pending	Repair	STV Construction, Inc.	Habeeb & Associates Architects, Inc.			
Newton PS	Williams ES	Approved Project Vote Pending	Repair	STV Construction, Inc.	Habeeb & Associates Architects, Inc.			
Norfolk County Agr PS	Norfolk County Agr HS	Approved Project Vote Pending	Addition/Renovation	Compass Project Management, Inc	Turowski2 Architecture, Inc.	RFS Engineering		
Norfolk PS	Freeman-Centennial IS	Construction	New Construction	Joslin, Lesser & Associates, Inc.	Flansburgh Associates, Inc.	WSP Flack + Kurtz	DBB - In Design	Fontaine Bros., Inc.
North Adams PS	Silvio O Conte MS	Feasibility Study		Strategic Building Solutions, LLC	Margo Jones Architects, Inc.			
North Andover PS	Annie L Sargent ES	Feasibility Study	Repair	Municipal Building Consultants, Inc.	ICON architecture, inc.			

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
North Andover PS	Atkinson ES	Feasibility Study	Repair	Municipal Building Consultants, Inc.	ICON architecture, inc.			
North Andover PS	North Andover MS	Feasibility Study	Repair	Municipal Building Consultants, Inc.	ICON architecture, inc.			
North Attleborough PS	Falls ES	Project Scope & Budget	Repair	Atlantic Construction & Management, Inc.	CSS Architects Incorporated			
North Attleborough PS	Joseph W Martin Jr ES	Closeout/Audit	Repair		CBI Consulting Inc.	Gale Associates, Inc.	DBB - Contract Awarded	Eagle Rivet Roof Services Corporation
North Brookfield PS	North Brookfield ES	Project Scope & Budget	Repair	Vertex Construction Services, Inc.	LPBA/ Architects, Inc.			
North Middlesex PS	Spaulding Memorial Primary	Feasibility Study	Repair	Vertex Construction Services, Inc.				
North Middlesex PS	Ashby ES	Feasibility Study	Repair	Vertex Construction Services, Inc.				
North Reading PS	North Reading HS	Feasibility Study		PMA Consultants	Dore & Whittier Architects, Inc.			
Northampton-Smith PS	Smith Vocational and Agricultural HS	Local Clearance - 09/10						
Northborough PS	Robert E. Melican MS	Project Scope & Budget	Repair	Pinck & Co., Inc.	ICON architecture, inc.			
Northeast Metro Voc PS	Northeast Metro Reg Voc HS	Local Clearance - 09/10						
Norton PS	Norton HS	Project Scope & Budget		Pinck & Co., Inc.	JCJ Architecture, PC			
Norwood PS	George F. Willett ECC	OPM Selection	Repair					
Norwood PS	Norwood HS	Construction	Model School	Compass Project Management, Inc.	Ai3 Architects LLC		DBB - Contract Awarded	Agostini Construction Company, Inc.
Old Colony Reg Voc Tech PS	Old Colony Regional Voc / Tech HS	OPM Selection						
Orange PS	Butterfield MS	Closeout/Audit	Repair		Tighe & Bond, Inc.			
Orange PS	Dexter Park IS	Local Clearance - 09/10						
Oxford PS	Oxford MS	Green Repair Program	Repair					
Palmer PS	Old Mill Pond ES	Design Development	Repair	Diversified Project Management	Tighe & Bond, Inc.	Strategic Building Solutions		
Palmer PS	Palmer HS	Design Development	Repair	Diversified Project Management	Tighe & Bond, Inc.	Strategic Building Solutions		
Palmer PS	Converse MS	Design Development	Repair	Diversified Project Management	Tighe & Bond, Inc.	Strategic Building Solutions		
Peabody PS	John E Burke ES	Project Scope & Budget	Repair	Daedalus Projects Inc	LPBA/ Architects, Inc.			
Peabody PS	William A Welch Sr ES	Project Scope & Budget	Repair	Daedalus Projects Inc	LPBA/ Architects, Inc.			
Peabody PS	J Henry Higgins MS	Feasibility Study	Repair	Daedalus Projects Inc	DiNisco Design Partnership, Limited			
Pentucket PS	Helen R Donaghue IS	Project Scope & Budget	Repair	PMA Consultants	Knight, Bagge & Anderson, Inc.			
Pentucket PS	Dr Frederick N Sweetsir Primary	Project Scope & Budget	Repair	PMA Consultants	Knight, Bagge & Anderson, Inc.			

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Pentucket PS	Dr John C Page ES	Project Scope & Budget	Repair	PMA Consultants	Knight, Bagge & Anderson, Inc.			
Pentucket PS	Elmer S Bagnall ES	Project Scope & Budget	Repair	PMA Consultants	Knight, Bagge & Anderson, Inc.			
Pioneer Valley PS	Northfield ES	Feasibility Study	Repair	Diversified Project Management	CGKV Architects, Inc.			
Pioneer Valley PS	Pearl E Rhodes ES	Feasibility Study	Repair	Diversified Project Management	CGKV Architects, Inc.			
Pioneer Valley PS	Pioneer Valley Reg MS / HS	Feasibility Study	Repair	Diversified Project Management	CGKV Architects, Inc.			
Pioneer Valley PS	Bernardston ES	Feasibility Study	Repair	Diversified Project Management	CGKV Architects, Inc.			
Pittsfield PS	Taconic HS	Feasibility Study		Skanska USA Building, Inc.				
Plymouth PS	Plymouth Community IS	Project Scope & Budget	Repair		Knight, Bagge & Anderson, Inc.			
Plymouth PS	Plymouth North HS	Construction	Model School	Ted Gentry Associates	Ai3 Architects LLC	Sebesta Blomberg & Associates	DBB - Contract Awarded	J&J Contractors Inc.
Plymouth PS	West ES	Closeout/Audit	Repair					
Quabbin PS	Quabbin Reg HS	Construction	Repair	Vertex Construction Services, Inc.	LPBA/ Architects, Inc.	VP Consultants, LLC		
Quabbin PS	Oakham Center ES	Closeout/Audit	Repair		Russo Barr Associates, Inc.	VP Consultants, LLC	DBB - Contract Awarded	Cape Way Roofing
Quincy PS	Central MS	Approved Project Vote Pending	New Construction	Tishman Construction Corporation of MA	Ai3 Architects LLC			
Reading PS	J Warren Killam ES	Design Development	Repair	Knight, Bagge, & Anderson, Inc.	LPBA/ Architects, Inc.	Russo Barr Associates, Inc.		
Reading PS	Birch Meadow ES	Design Development	Repair	Knight, Bagge, & Anderson, Inc.	LPBA/ Architects, Inc.	Russo Barr Associates, Inc.		
Revere PS	Paul Revere ES	Building Completion 2011	New Construction	RF Walsh Collaborative Partners	Drummey Rosane Anderson, Inc.		DBB - Contract Awarded	Delulis Brothers Construction Company
Revere PS	William McKinley ES	Local Clearance - 09/10						
Rochester PS	Rochester Memorial ES	Construction	Addition/Renovation	PMA Consultants	Flansburgh Associates, Inc.	Horizon Engineering Associates, LLP	CMR - CM Selected	Gilbane Building Company
Rockland PS	John W Rogers MS	Construction	Addition/Renovation	Daedalus Projects Inc	Dore & Whittier Architects, Inc.	Consulting Engineering Services, LLC	CMR - CM Selected	Agostini Construction Company, Inc.
Rockland PS	R Stewart Esten ES	Project Scope & Budget	Repair					
Rockport PS	Rockport HS	Closeout/Audit	Repair		Russo Barr Associates, Inc.	VP Consultants, LLC	DBB - Contract Awarded	Feeley, McAnespie, Inc.
Rockport PS	Rockport ES	Closeout/Audit	Repair	N/A	Russo Barr Associates, Inc.			
Salem PS	Saltonstall ES	Feasibility Study	Repair	KV Associates, Inc.	Reinhardt Associates, Inc.			
Salem PS	Collins MS	Feasibility Study	Repair	KV Associates, Inc.	Reinhardt Associates, Inc.			
Sandwich PS	Oak Ridge K-8	Project Scope & Budget	Repair	NETCO Construction Project Managers, Inc.	Habeeb & Associates Architects, Inc.			
Sandwich PS	Forestdale K-8	Project Scope & Budget	Repair	NETCO Construction Project Managers, Inc.	Habeeb & Associates Architects, Inc.			

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Saugus PS	Belmonte Saugus MS	Preferred Schematic	Repair	Skanska USA Building, Inc.	Fletcher Thompson Architecture Engineering,			
Scituate PS	Wampatuck ES	Construction	Repair	Bargmann, Hendrie + Archetype, Inc.	Knight, Bagge & Anderson, Inc.	RFS Engineering		
Sharon PS	Sharon HS	Project Scope & Budget	Repair	Daedalus Projects Inc	Baker/Wohl Architects, Inc.			
Sharon PS	Sharon MS	Construction	Addition/Renovation	Daedalus Projects, Inc.	Kaestle Boos Associates, Inc.	Horizon Engineering Associates, LLP	CMR - CM Selected	Consigli Construction Co.
Shawsheen Valley Voc PS	Shawsheen Valley Voc / Tech HS	Construction		Construction Monitoring Services Inc.	Knight, Bagge & Anderson, Inc.			
Sherborn PS	Pine Hill ES	Green Repair Program	Repair					
Shrewsbury PS	Sherwood MS	Construction	New Construction	PMA Consultants	Lamoureux Pagano & Associates, Inc.	RDK Engineering	CMR - CM Selected	Gilbane Building Company
Shrewsbury PS	Spring Street ES	Approved Project Vote Pending	Repair	PMA Consultants	Habeeb & Associates Architects, Inc.			
Somerset PS	Somerset HS	OPM Selection						
Somerville PS	E Somerville Community K-8	Design Development	Renovation	City of Somerville	Maguire Group Inc.	Foreman Building Commissioning, LP		
South Hadley PS	Plains ES	OPM Selection						
South Shore Reg Voc PS	South Shore Voc / Tech HS	Construction	Repair	Vertex Construction Services, Inc.	Gale Associates, Inc.	VP Consultants, LLC		
Southbridge PS	Southbridge HS	Construction	New Construction	Joslin, Lesser & Associates, Inc.	Tappe Associates, Inc.	Environmental Health and Engineering	CMR - CM Selected	Consigli Construction Co.
Southeastern Reg Voc Tech PS	Southeastern Regional Voc / Tech HS	Approved Project Vote Pending	Addition/Renovation	RF Walsh Collaborative Partners	Drummey Rosane Anderson, Inc.			
Southern Worcester Cty VT PS	Bay Path Regional Voc / Tech HS	Feasibility Study		Heery International, Inc	Kaestle Boos Associates, Inc.			
Southwick-Tolland	Woodland ES	Feasibility Study		Strategic Building Solutions, LLC	JCJ Architecture, PC			
Spencer-E Brookfield PS	David Prouty HS	OPM Selection						
Springfield PS	Putnam Voc / Tech HS	Construction	New Construction	ARCADIS	Drummey Rosane Anderson, Inc.	Strategic Building Solutions	CMR - CM Selected	Consigli Construction Co.
Springfield PS	Forest Park Middle School	Design Development	Addition/Renovation	ARCADIS-U.S., Inc.	Perkins Eastman	Foreman Building Commissioning, LP		
Springfield PS	SCIPP Years 2 & 3	Feasibility Study	Repair		CGKV Architects, Inc./Gale Associates, Inc.			
Stoneham PS	Stoneham MS	Feasibility Study		Joslin, Lesser & Associates	Tappe Associates, Inc.			
Sturbridge PS	Burgess ES	Construction	Addition/Renovation	Lamoureux Pagano & Associates, Inc.	Drummey Rosane Anderson, Inc.	Horizon Engineering Associates, LLP	DBB - Contract Awarded	Fontaine Bros.
Sudbury PS	Peter Noyes ES	Construction	Repair	Compass Project Management, Inc.	Russo Barr Associates, Inc./BLW Engineers, Inc.	RDK Engineering		
Sutton PS	Sutton MS	Construction	Addition/Renovation	Strategic Building Solutions	Flansburgh Associates, Inc.	RDK Engineering		
Tantasqua PS	Tantasqua Reg JHS	Design Development	Repair	Diversified Project Management	Habeeb & Associates Architects, Inc.	Cannon Design		
Taunton PS	Taunton HS	Construction	Addition/Renovation	Gilbane	Design Partnership of Cambridge, Inc.		DBB - Contract Awarded	Bacon-Agostini Construction Joint Venture

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Tewksbury PS	Tewksbury Memorial HS	Construction	Model School	Heery International, Inc	Symmes Maini & McKee Associates, Inc.	Sebesta Blomberg & Associates	DBB - Contract Awarded	CTA Ventures/ Methuen
Tri County PS	Tri County Regional Voc / Tech HS	Construction	Repair	Knight, Bagge, & Anderson, Inc.	Richard D. Kimball Company, Inc.	WSP Flack + Kurtz		
Upper Cape Cod Voc Tech PS	Upper Cape Cod Voc / Tech HS	Project Scope & Budget	Repair	NETCO Construction Project Managers, Inc.				
Uxbridge PS	Uxbridge HS	Construction	New Construction	Joslin, Lesser & Associates, Inc.	Raymond Design Associates, Inc.	Turner Facilities Management Solutions	CMR - CM Selected	Shawmut Design and Construction
Wachusett PS	Thomas Prince K-8	Project Scope & Budget	Repair	Strategic Building Solutions, LLC	LPBA/ Architects, Inc.			
Wachusett PS	Mountview MS	OPM Selection		Town Employee				
Wachusett PS	Naquag ES	Project Scope & Budget	Repair	Strategic Building Solutions, LLC	LPBA/ Architects, Inc.			
Wachusett PS	Paxton K-8 Center	Project Scope & Budget	Repair	Strategic Building Solutions, LLC	LPBA/ Architects, Inc.			
Wakefield PS	Wakefield Memorial HS	Closeout/Audit	Addition/Renovation					
Wakefield PS	Galvin MS	OPM Selection						
Walpole PS	Bird MS	Closeout/Audit	Repair					
Wayland PS	Wayland HS	Construction	New Construction	KV Associates	HMFH Architects, Inc.	WSP Flack + Kurtz	CMR - CM Selected	Shawmut Construction
Webster PS	Park Avenue ES	OPM Selection						
Wellesley PS	Wellesley SHS	Construction	New Construction	Ryegate Inc	Symmes Maini & McKee Associates, Inc.	RFS Engineering	CMR - CM Selected	Turner Construction
West Boylston PS	Major Edwards ES	Feasibility Study	Repair	URS Corporation	Reinhardt Associates, Inc.			
West Boylston PS	West Boylston JHS / SHS	Feasibility Study	Repair	URS Corporation	Reinhardt Associates, Inc.			
West Bridgewater PS	West Bridgewater JHS / SHS	OPM Selection						
West Springfield PS	West Springfield HS	Design Development	Model School	Strategic Building Solutions, LLC	Symmes Maini & McKee Associates, Inc.	Turner Facilities Management Solutions		
Westborough PS	Sarah W Gibbons MS	Local Clearance - 09/10						
Westfield PS	Highland School	Approved Project Vote Pending	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.			
Westfield PS	Southampton Road ES	Approved Project Vote Pending	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.			
Westfield PS	Highland School	Project Scope & Budget	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.	Strategic Building Solutions		
Westfield PS	Paper Mill ES	Project Scope & Budget	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.			
Westfield PS	Southampton Road ES	Project Scope & Budget	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.	Strategic Building Solutions		
Westfield PS	Westfield HS	Project Scope & Budget	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.			
Westfield PS	Westfield Voc / Tech HS	Project Scope & Budget	Repair	P3 Project Planning Professionals	Tighe & Bond, Inc.			

Yellow = Wait List Project	
Geen = Green Repair	Red = Changes in last 60 days

Master District Status List

District Name	School Name	Status	Preferred Schematic	OPM	Designer	Cx Authority	Procurement Status	CM/GC
Westfield PS	Abner Gibbs ES	Preferred Schematic	Model School	Skanska USA Building Inc.	Margo Jones Architects, Inc.			
Weston PS	Weston MS	Approved Project Vote Pending	Repair	Compass Project Management, Inc.	Russo Barr Associates, Inc.	RDK Engineering		
Weston PS	Field ES School	Feasibility Study		Compass Project Management, Inc	Jonathan Levi Architects LLC			
Weston PS	Weston HS	Approved Project Vote Pending	Repair	Compass Project Management, Inc.	Garcia Galuska DeSousa	RDK Engineering		
Westport PS	Westport MS	Feasibility Study	Repair	Pinck & Co., Inc.	CGKV Architects, Inc.			
Westport PS	Alice A Macomber ECC	Feasibility Study	Repair	Pinck & Co., Inc.	CGKV Architects, Inc.			
Westport PS	Westport HS	Feasibility Study	Repair	Pinck & Co., Inc.	CGKV Architects, Inc.			
Weymouth PS	Abigail Adams MS	Project Scope & Budget	Repair	Knight, Bagge, & Anderson, Inc.	Gale Associates, Inc.			
Weymouth PS	William Seach ES	Local Clearance	Repair					
Whitman-Hanson PS	John H Duval ES	Project Scope & Budget	Repair					
Whitman-Hanson PS	Maquan ES	OPM Selection						
Whittier Voc PS	Whittier Reg Voc HS	Closeout/Audit	Repair	Heery International	Gale Associates, Inc.	Cannon Design	DBB - Contract Awarded	Greenwood Industries
Williamsburg PS	Anne T Dunphy IS	Feasibility Study		Arcadis	Drummey Rosane Anderson, Inc.			
Wilmington PS	Shawsheen ES	Design Development	Repair	P3 Project Planning Professionals	Russo Barr Associates, Inc.	CBI Consulting Inc.		
Wilmington PS	Wilmington HS	Feasibility Study		Joslin, Lesser & Associates	Dore & Whittier Architects, Inc.			
Winchendon PS	Toy Town ES	Construction	Repair	NETCO Construction Project Managers, Inc.	Hesnor Engineering Company	RFS Engineering		
Winchester PS	Lynch ES	Design Development	Repair	Knight, Bagge, & Anderson, Inc.	Gale Associates, Inc.	Simpson Gumpertz & Heger		
Winchester PS	Vinson-Owen ES	Design Development	New Construction	Town of Winchester	Tappe Associates, Inc.	Turner Facilities Management Solutions	Undetermined	
Winchester PS	Winchester HS	Local Clearance - 09/10						
Winthrop PS	Winthrop Senior High	Designer Selection		Skanska USA Building, Inc.				
Woburn PS	John F Kennedy MS	Design Development	Repair	Municipal Building Consultants, Inc.	Gale Associates, Inc.	Simpson Gumpertz & Heger		
Woburn PS	Goodyear ES	Construction	New Construction	Municipal Building Consultants, Inc.	Tappe Associates, Inc.	Strategic Building Solutions	CMR - CM Selected	Gilbane Building Company
Woburn PS	Daniel L Joyce MS	Design Development	Repair	Municipal Building Consultants, Inc.	Gale Associates, Inc.	Simpson Gumpertz & Heger		
Worcester PS	North HS	Construction		Maguire Group Inc	City of Worcester		CMR - CM Selected	Gilbane Building Company

No. of Projects: 333

Project Status | May 13, 2011

New Program: 124
Waitlist: 11
Green Repair: 174
Closeout/Audit Complete: 30
Total Projects: 339

Total Projects	Local Clearance Voted in 2007/2008	Local Clearance Voted in 2009/2010	Green Repair Program	OPM Selection	Designer Selection	Feasibility Study	Preferred Schematic	Project Scope & Budget	Approved Project Vote Pending	Design Development	Construction	Building Completion 2011	Closeout
339	4	19	8	21	8	47	5	64	10	53	64	6	30

Local Clearance Voted in 2007/2008
- Abington Frolio Jr Hs
- Auburn Middle School
- Chelsea (R) Clark Ave School MS
- Fitchburg (R) Crocker ES

Local Clearance Voted in 2009/2010
- Athol-Royalston (R) Riverbend ES
- Ayer Shirley High School
- Berkshire Hills Monument Mountain Regional HS
- Boston Dearborn MS
- Gloucester West Parish ES
- Harwich - Chatham (MS) Harwich - Chatham HS
- Lexington Estabrook ES
- Lunenburg High School
- Lynn Thurgood Marshall MS
- Minuteman Regional Minutemen RVT
- New Bedford Hannigan ES
- Newburyport Bresnahan ES (MS)
- Newburyport Rupert A Nock MS
- Northampton Smith Voc & Agr.
- Northeast Metropolitan NE Metropolitan RVT
- Orange Dexter Park Intermediate
- Revere McKinley ES
- Westborough (R) Sarah W Gibbons MS
- Winchester High School

Green Repair Program
- Ayer Page - Hilltop
- Groton-Dunstable Florence Roche ES
- Groton-Dunstable Swallow Union ES
- Mashpee Quashnet School
- Norwood Willett Early Childhood Center
- Oxford (R) Middle School
- Sherborn Pine Hill ES
- Weymouth William Seach School

OPM Selection
- Belmont Daniel Butler ES
- Haverhill Caleb Dustin Hunking MS
- Haverhill Consentino MS
- Haverhill John G. Whittier MS
- Haverhill Walnut Square ES
- Haverhill Greenleaf ES
- Haverhill Tilton ES
- Greater Lowell Greater Lowell RVT (R)
- Greater New Bedford Vocational Technical HS
- Holbrook Jr/Sr High School
- Lynnfield High School
- Marshfield Marshfield HS (MS)
- Old Colony Regional Old Colony RVT
- Somerset-Berkley (MS) Regional HS
- South Hadley Plains ES
- Spencer-East Brookfield David Prouty HS
- Wachusett Mouthview MS
- Wakefield Galvin MS
- Webster Park Avenue ES
- West Bridgewater High School
- Whitman-Hanson Maquan ES

Designer Selection
- Dighton-Rehoboth Palmer River ES
- Hadley Hopkins Academy
- Harvard Harvard ES
- Boston Upper Quincy HS
- Chicopee Chicopee MS
- Georgetown Penn Brook ES
- Hingham (MS) Hingham MS
- Winthrop (R) Sr High School

Feasibility Study
- Agawam Agawam MS
- Cape Cod Regional Cape Cod Voc Tech
- Lowell Lowell HS
- Lowell Moody ES
- Lowell Peter W Reilly School
- Lowell Washington School
- Marlborough Francis J. Kane ES
- Marlborough Marlborough HS
- Middleborough Mary K. Goode ES
- Mohawk Trail Buckland-Shelburne ES
- Mohawk Trail Colrain Central School
- Mohawk Trail Mohawk Trail Regional HS
- Natick Johnson School
- Nauset Nauset Regional HS
- North Andover Annie L Sargent School
- North Andover Atkinson School
- North Andover North Andover MS
- North Middlesex Ashby ES
- North Middlesex Spaulding Memorial ES
- Pioneer Valley Bernardston ES
- Pioneer Valley Northfield ES
- Pioneer Valley Pearl E Rhodes ES
- Pioneer Valley Pioneer Valley Regional School
- Salem Collins MS
- Salem Saltonstall ES
- Springfield SCIPP Years 2 & 3
- West Boylston Major Edwards ES
- West Boylston West Boylston Jr-Sr HS
- Westport Alice A Macomber Primary
- Westport Westport MS
- Westport Westport HS

Preferred Schematic
- Arlington Thompson ES
- Assabet Valley Assabet Valley RVT
- Duxbury (MS) High School
- Saugus (R) Belmonte Saugus MS
- Westfield (MS) Abner Gibbs ES

Project Scope & Budget
- Abington Woodsdale ES
- Arlington M. Norcross Stratton ES
- Avon Ralph D. Butler ES
- Barnstable West Barnstable ES
- Bellingham Bellingham Memorial MS
- Billerica Billerica Memorial HS
- Blackstone Valley RVTHS
- Boston Clarence R. Edwards MS
- Boston Joseph Lee ES
- Boston Washington Irving MS
- Boston Excel HS
- Boston Thomas A. Edison MS
- Brockton Hancock ES
- Brockton West Junior HS
- Brockton Downey ES
- Brockton East MS
- Brockton Edgar B. Davis K-8
- Brockton High School
- Brockton North Junior HS
- Brockton Oscar F. Raymond K-8
- Canton Canton HS
- Canton Rodman ECC
- Central Berkshire Craneville ES
- Central Berkshire Kittredge ES
- Dartmouth James M. Quinn ES
- Falmouth North Falmouth ES
- Falmouth East Falmouth ES
- Fitchburg Fitchburg HS
- Fitchburg Memorial Intermediate
- Fitchburg South Street ES
- Gloucester Beeman Memorial School
- Gloucester East Gloucester ES
- Gloucester Plum Cove ES
- Gloucester Ralph B O'Maley MS
- Gloucester Veterans Memorial School
- Grafton Grafton Memorial Sr. HS
- Grafton South Grafton ES
- Greenfield Four Corners ES
- Northborough Robert E. Melican MS
- North Attleborough Falls ES
- North Brookfield North Brookfield ES
- Peabody John E. Burke School
- Peabody William A Welch Sr. ES
- Pentucket Dr. Frederick N. Sweetsir School
- Pentucket Dr. John C. Page School
- Pentucket Elmer S. Bagnall
- Pentucket Helen R. Donaghue School
- Plymouth Community Intermediate
- Rockland R. Stewart Esten ES
- Sandwich Oak Ridge ES
- Sandwich Forestdale School
- Sharon Sharon HS
- Upper Cape Cod RVTHS
- Wachusett Naquag ES
- Wachusett Paxton Center School
- Wachusett Thomas Prince School
- Westfield Southampton Road ES
- Westfield Highland ES
- Westfield Paper Mill ES
- Westfield Westfield HS
- Westfield Westfield Voc Tech HS
- Weymouth Abigail Adams MS
- Whitman-Hanson John H Duval Jr. ES
- Norton High School

Approved Project Vote Pending
- Dennis-Yarmouth Ezra H Baker ES
- Fairhaven Hastings MS
- Shrewsbury Spring Street ES
- Westfield Highland ES
- Westfield Southhampton Road ES
- Brookline Heath ES
- Hopkinton Center ES
- Norfolk County Norfolk County Agr
- Quincy (MS) Central MS
- Southeastern Regional Southeastern RVT

Design Development
- Amherst-Pelham Amherst Regional MS
- Andover Andover West MS
- Brookfield Brookfield ES
- Chelmsford Byam ES
- Chelmsford Chelmsford HS
- Dudley-Charlton Shepherd Hill Regional HS
- Framingham Mary E Stapleton ES
- Gardner Elm Street School
- Gardner Gardner HS
- Gardner Waterford Primary
- Leicester Leicester Memorial ES
- Leicester Leicester MS
- Leverett Leverett ES
- Lexington Lexington HS
- Melrose Melrose HS
- Mendon-Upton Miscoe Hill School
- Narragansett Narragansett MS
- Narragansett Phillipston Memorial School
- Nashoba Nashoba Reg Valley Tech HS
- Needham Pollard MS
- New Salem-Wendell Swift River ES
- Newton Bowen ES
- Newton Williams ES
- Palmer Old Mill Pond ES
- Palmer Palmer HS
- Palmer Converse MS
- Reading Birch Meadow ES
- Reading J. Warren Killam ES
- Tantasqua Tantasqua MS
- Weston Weston HS
- Weston Weston MS
- Wilmington Shawsheen ES
- Winchester Lynch ES
- Woburn Daniel L. Joyce MS
- Woburn John F. Kennedy MS
- Adams-Cheshire Adams MS
- Andover Bancroft ES
- Ashburnham- Westminster Briggs ES
- Douglas (MS) Intermediate School
- Dracut Sr High School
- East Bridgewater (MS) High School
- Essex /N. Shore Agr/Voc Tech HS
- Fall River Morton MS
- Hudson John F Kennedy MS
- Leominster Sr High School
- Marblehead Glover ES
- Maynard High School
- Medway (R) Middle School
- Methuen High School
- Somerville E Community School
- Springfield (WL) Forest Park MS
- West Springfield (MS) High School
- Winchester Vinson-Owen ES

Construction
- Attleboro A. Irvin Studley ES
- Attleboro Attleboro High School
- Attleboro Hill-Roberts ES
- Attleboro Hyman Fine ES
- Braintree Archie T Morrison ES
- Braintree Braintree High School
- Braintree East MS
- Braintree Highlands ES
- Braintree Hollis ES
- Fitchburg Reingold ES
- Fitchburg Goodrich School
- Fitchburg Memorial Intermediate
- Fitchburg Reingold ES
- Fitchburg South Street ES
- Hancock Hancock ES
- Quabbin Quabbin Regional High School
- Scituate Wampatuck ES
- South Shore Reg Voc Tech HS
- Sudbury Peter Noyes ES
- Tri County Regional Tri County Voc Tech
- Winchendon Toy Town ES
- Belmont Roger E Wellington ES
- Berlin-Boylston Tahanto Reg HS
- Beverly High School
- Billerica Parker ES
- Brookline John D Runkle K-8
- Burlington Marshall Simonds MS
- Burlington Memorial ES
- Carlisle K-8
- Danvers High School
- Dedham Avery ES
- Easthampton High School
- Foxborough (R) High School
- Grafton Memorial Sr HS
- Hampden-Wilbraham (MS) Minnechaug HS
- Hanover High School
- Haverhill (WL) Haverhill High School
- Holyoke (WL) Holyoke High School
- Longmeadow High School
- Malden (WL) Malden HS
- Marshfield (R) Gov Edward Winslow ES
- Middleton Howe-Manning
- Nashoba Pompositticut ES
- Natick (MS) High School
- Needham (R) Newman ES
- Norfolk Freeman-Centennial ES
- Norwood (MS) High School
- Plymouth (MS) North HS
- Rochester Memorial ES
- Rockland John W Rogers MS
- Sharon Middle School
- Shawsheen Valley Shawsheen Valley VTHS
- Shrewsbury Sherwood MS
- Southbridge High School
- Springfield (WL) Putnam Voc Tec HS
- Sturbridge Burgess ES
- Sutton Middle School
- Taunton (WL) Parker Middle/High School
- Tewksbury (MS) Memorial HS
- Uxbridge High School
- Wayland High School
- Wellesley Sr High School
- Woburn Goodyear ES
- Worcester (WL) North High School

Building Completion 2011
- Falmouth (WL) Falmouth HS
- Florida Abbott Memorial K-8
- Marblehead (R) Village ES
- New Bedford (WL) Abraham Lincoln ES
- Newton (WL) Newton North HS
- Revere (WL) Paul Revere ES

Closeout
- Acton Douglas ES
- Ashland (R) David Mindess ES
- Boxford Harry Lee Cole ES
- Conway Conway Grammar ES
- Dartmouth James Quinn ES
- North Attleboro Joseph Martin ES
- Orange Butterfield ES
- Plymouth West ES
- Quabbin Oakham Center ES
- Rockport High School
- Rockport Rockport ES
- Walpole Bird MS
- Whittier Reg Voc Tech HS
- Braintree (R) South MS
- Cambridge (WL) Rindge and Latin HS
- Hamilton-Wenham (R) Cutler School
- Hingham Hingham ES
- Hopedale (R) Memorial ES
- Littleton (R) Russell St ES
- Lowell (WL) Morey PK-4
- Manchester Essex Reg Jr/Sr High School
- Mount Greylock (R) Regional HS
- Wakefield High School
- Avon (R) Ralph D Butler ES
- Bedford High School
- Chelmsford McCarthy/Parker Schools
- Duxbury (R) Chandler ES
- Hadley (R) Hopkins Academy HS
- Quincy (WL) Quincy High School
- Springfield (R) SCIPP Year 1

Waitlist Projects
Green Repair Projects
Project Complete
Capital Pipeline Status Presented at March 30, 2011 Board of Directors Meeting
New Program Projects

PROJECT STATUS

2011 Estimated Bid Dates

Note bid dates are **Estimates ONLY**. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

- Denotes bid phase in progress or complete

- Denotes estimated bid dates

DISTRICT *Projects Considering the CM @ Risk Method	DESIGN BASIS FOR ENROLLMENT	PROJECT BUDGET Shown in Millions	CONSTRUCTION BUDGET Shown in Millions	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
***SOUTHBRIDGE**	1050	$76.5	60.1	Southbridge HS New Construction: Filed-Sub Bids rcv'd 1/7. GMP Issued 2/7.											
***SHREWSBURY**	900	$47.3	$37.0	Sherwood MS New Construction: Filed-Sub Bids rcv'd 2/7. GMP Issued 5/10.											
SO. SHORE RVT	595	$3.2	$2.6	Regional VTHS Repair: Filed-Sub Bids rcv'd 1/7. G.C. Bids rcv'd 1/18. NTP issued 5/9.											
CARLISLE	700	$20.0	$15.6	Carlisle ES Addition/Renovation: Filed-Sub Bids rcv'd 1/26. G.C. Bids rcv'd 2/4. NTP Issued 2/9.											
MARSHFIELD	485	$2.4	$2.0	Marshfield Edward Winslow ES Repair: Filed-Sub Bids rcv'd 1/14. G.C. Bids rcv'd 1/21. NTP Issued 2/12.											
***UXBRIDGE**	600	$43.0	$34.4		Uxbridge HS New Construction: Early Site & Steel Package rcv'd 1/13. Filed-Sub Bids rcv'd 3/17. GMP Issued 3/31.										
***BURLINGTON**	880	$32.9	$24.7			Marshall Simonds MS Addition/Renovation: Filed-Sub Bids rcv'd 3/22. GMP Issued 4/12.									
BERLIN / BOYLSTON	560	$44.0	$34.2				Tahanto MS/HS New Construction: Filed-Sub Bids rcv'd 4/7. G.C. Bids rcv'd 4/20. NTP issued 5/10.								
EASTHAMPTON	510	$43.7	$33.5				Easthampton HS New Construction: Filed-Sub Bids rcv'd 4/20. G.C. Bids rcv'd 5/6. NTP Targeted June.								
***LONGMEADOW**	1000	$78.5	$63.8				Longmeadow HS New Construction: Filed-Sub Bids rcv'd 4/28. GMP Targeted June.								
SUTTON	840	$59.9	$46.4				Sutton MS New Construction: Filed-Sub Bids Due 5/4. G.C.Bids Due 5/18. NTP Targeted June.								
***LEOMINSTER**	1805	$45.9	$32.7					Leominster HS Addition/Renovation: Filed-Sub Bids Due 6/2. GMP Targeted							
***SOMERVILLE**	500	$33.2	$15.2					East Somerville Community School Addition/Renovation: Filed-Sub Bids Due 6/14. GMP Targeted July.							
***ADAMS/CHESHIRE**	805	$40.6	$30.0					Hoosac Valley MHS Addition/Renovation: Filed-Sub Bids Due 6/2. GMP Targeted July.							
MAYNARD	410	$45.8	$35.6						Maynard HS New Construction: Filed-Sub Bids Due 6/28. G.C. Bids Due 7/12. NTP Targeted August.						
HUDSON	715	$44.1	$34.8							JFK MS New Construction: Filed-Sub and G.C. Bids Targeted August & September. NTP Targeted September.					
***METHUEN**	2075	$99.1	$74.9							Methuen HS Addition/Renovation: Filed-Sub Bids Due8/23. GMP Targeted Sept-Oct.					
Subtotal	**14,430**	**$760.1**	**$577.5**												

2011 Estimated Bid Dates

Note bid dates are **Estimates ONLY**. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

- Denotes bid phase in progress or complete

- Denotes estimated bid dates

DISTRICT *Projects Considering the CM @ Risk Method	DESIGN BASIS FOR ENROLLMENT	PROJECT BUDGET Shown in Millions	CONSTRUCTION BUDGET Shown in Millions	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
***MEDWAY**	853	$22.1	$18.2						Medway MS Repair: Filed-Sub Bids Due 9/2. GMP Targeted October.						
EAST BRIDGEWATER	950	$77.1	$60.3				East Bridgewater HS New Construction: Filed-Sub Bids Due 8/10. G.C. Bids Due 8/24. NTP Targeted September.								
***ANDOVER**	680	$44.7	$34.5			Bancroft ES New Construction: Early Site Packages Due 7/15. Early Foundation and Steel Packages Due 9/7.						Filed-Sub Bids Due 10/30. GMP Targeted December.			
WEST SPRINGFIELD	1270	$107.6	$73.3				West Springfield HS New Construction: Filed-Sub Bids Due 9/9. G.C. Bids Due 10/3. NTP Targeted October								
WINCHESTER	420	$28.7	$21.7							Vinson-Owen ES New Construction: Filed-Sub Bids Due 11/24. G.C. Bids Due 12/15. NTP Targeted January 2012.					
DOUGLAS	552	$32.2	$24.8								Douglas IS New Construction: Filed Sub Bids Due 12/2. G.C. Bids Due 12/16. NTP Targeted December.				
***ASHBURNHAM-WESTMINSTER**	520	$30.0	$24.8								JR Briggs ES New Construction: Filed-Sub and G.C. Bids Targeted November to February. NTP Targeted March				
Subtotal	**5,245**	**$342.4**	**$257.6**												
GRAND TOTAL	**19,675**	**1.1 B**	**835.1 M**												
Number of Construction-Related Employment			**4,176**												

2012 Estimated Bid Dates

Note bid dates are **Estimates ONLY**. Please contact Districts for exact information.

Total Project Budget denotes total District costs and does not denote the basis of the MSBA Total Facilities Grant.

- Denotes bid phase in progress or complete

- Denotes estimated bid dates

DISTRICT *Projects Considering the CM @ Risk Method	DESIGN BASIS FOR ENROLLMENT	PROJECT BUDGET Shown in Millions	CONSTRUCTION BUDGET Shown in Millions	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC
***ESSEX-NS**	1440	$125.0	96.5			Essex Northshore HS New Construction: Early Site Packages 11/21/11 - 1/19/12. Filed-Sub Bids Due 3/1/12. GMP Targeted April.									
DRACUT	1160	$60.4	47.3		Dracut Senior HS Addition/Renovation: Filed-Sub Bids Due 2/1. G.C. Bids Due 2/15. NTP Targeted March										
Subtotal	**2,600**	**$185.4**	**$143.8**												
GRAND TOTAL	**2,600**	**$185.4**	**$143.8**												
Number of Construction-Related Employment			**719**												

Projects in Construction
MSBA Grant Basis and Maximum Grant Amount

New Program and Wait List Program Totals		$1,727,684,545		8,765,662							*Italicized amounts are estimates. Amounts based on bid results have yet to be determines.	$1,205,694,813

District & School	Contractor	Total Construction Cost	PFA or Bid Data	Proposed Square Footage	Construction Cost per Square Foot	Building Cost	Building Cost per Square Foot	Project Type	Construction Start	Estimated Substantial Completion Date	Construction Status	Approximate Maximum Grant Amount *
Capital Pipeline Projects in Construction												
New Program Totals		**$1,273,482,808**		**5,649,172**	**$219**		**$163**					**$794,532,980**
Berlin-Boylston Tahanto Reg HS	CTA	$31,287,000	Bid	126,100	$248	*22,839,500*	$181	Design/Bid/ Build	10-May-11	27-Aug-13	CTA was issued NTP on 5-10-11. Initial site survey and hay bale placement has been initiated by CTA.	*$19,311,013*
Beverly Beverly HS	CTA	$67,563,917	Bid	247,275	$273	$51,251,689	$207	Design/Bid/ Build	6-Jan-09	18-Nov-10	The main building was completed November 2010. Phase 2, Existing Building Demolition completed. Site Work to be completed December 2011. The project is approximately 92% complete.	$46,826,551
Billerica Parker ES	CTA	$22,842,500	Bid	89,093	$256	$17,913,441	$201	Design/Bid/ Build	15-Sep-10	25-May-12	Concrete foundations have been poured. Structural steel erection completed on schedule. Site work continues with installation of utilities.	$15,851,020
Brookline Runkle ES	G&R Construction	$20,549,790	Bid	104,400	$197	*$14,667,302*	$140	Design/Bid/ Build	10-Nov-10	10-Jul-12	Selective demolition, hazmat abatement and saw cutting of slabs in existing building continues. Underslab storm and sanitary piping installation started.	$11,135,430
Burlington Memorial ES	CTA	$16,389,000	Bid	79,185	$207	$13,092,323	$165	Design/Bid/ Build	4-Mar-10	11-Nov-11	Finish work continues on all floors of the building. Cabinets, countertops and painting are ongoing. All utilities have been connected. Plumbing fixtures are being installed. Ceiling grid work is being installed. Project is approx. 60% complete.	*$11,019,590*
Carlisle Carlisle K-8	H.V. Collins Co. Inc	$15,277,344	Bid	140,312	$109	$11,342,751	$81	Design/Bid/ Build	9-Feb-11	20-Apr-12	Footing and foundation well underway. Site utilities underway.	*$6,620,942*
Danvers Danvers HS	Bacon Construction	$51,098,700	Bid	246,251	$208	$42,760,342	$174	Design/Bid/ Build	Oct-10	20-Aug-13	Installation of building utilities, including plumbing drains, storm drainage and associated infrastructure has commenced. Extensive project site work including excavation, grading and backfill of foundation elements, drainage structures, infiltration areas and associated drainage piping, and project utility service connections (water, sewer and gas) at the new boiler room.	*$37,218,572*
Foxborough Foxborough HS	CTA	$11,469,333	Bid	218,500	$52	$8,845,000	$40	Design/Bid/ Build	25-Jan-10	17-Aug-11	HVAC systems and controls, fire alarm, sound and clock system work continues as well as door and hardware installation. Punch list work for science wing and toilet rooms is complete. Commissioning is ongoing.	$7,226,509
Hampden-Wilbraham Minnechaug HS	Fontaine Brothers	$48,597,500	Bid	231,467	$210	$37,499,962	$162	Design/Bid/ Build	22-Jul-10	28-Jun-12	Placement of concrete slabs are underway. Steel erection continues, and the installation of exterior perimeter metal studs has begun. The project is approx. 18% complete.	$34,863,838
Hanover Hanover HS	Callahan	$37,306,499	Bid	157,000	$238	$28,060,313	$179	Design/Bid/ Build	28-Sep-09	1-Jun-11	HVAC unit startup, testing, and commissioning continues. Painting underway on all floors. Punchlist for Phase I underway. Project is 90% complete with the building 94% complete.	*$22,263,877*
Marshfield Governor Winslow ES	Enterprise Equipment Co.	$1,868,688	Bid	65,790	$28	$1,455,103	$22	Design/Bid/ Build	Apr-11	1-Dec-11	Abatement was completed during April vacation. Old Boiler has been removed and New Boiler has been partially installed.	$1,112,880
Middleton Howe-Manning ES	CTA	$17,797,000	Bid	83,934	$212	$14,176,671	$169	Design/Bid/ Build	08-Apr-10	2-Dec-11	Drywall is complete. Finish paint work, rubber flooring, ceramic tile, casework and finish doors installation is ongoing. Mechanical, electrical and plumbing rough work is nearly complete.	*$10,960,449*
Mount Greylock Mount Greylock Reg HS	Adams Plumbing & Heating	$585,677	Bid	180,000	$3.25	$585,677	$3.25	Design/Bid/ Build	6-May-10	1-Dec-10	Construction work has been completed.	$410,864
	Salco Construction	$799,899	Bid	12,350	$65	$799,899	$65	Design/Bid/ Build	6-May-10	1-Dec-10	Construction work has been completed.	$536,890
Nashoba Pomposittticut ES	P.J. Stella Construction	$23,640,900	Bid	98,030	$241	$18,431,325	$188	Design/Bid/ Build	15-Jun-10	17-Apr-12	Steel erection and metal decking installation is underway. Under slab utilities, building envelope installation, and MEP rough-ins continue.	*$15,042,648*
Natick Natick HS	Brait Builders Corp.	$60,270,000	Bid	254,225	$237	$53,213,182	$209	Design/Bid/ Build	13-Sep-10	15-Jun-13	Steel was erected & detailed in Zones C&D. Ext. framing underway, spray fireproofing is in progress, and interior CMU is underway. Rough plumbing and electrical are underway. The project is approximately 19% complete.	*$38,209,033*
Norfolk Freeman-Centennial ES	Fontaine Brothers	$25,341,543	Bid	96,410	$263	$20,023,000	$208	Design/Bid/ Build	9-Nov-10	18-Jun-12	Building cut/fills, water tie-in, site drainage installation, backfill and grease trap installation piping underway.	*$15,861,760*
Norwood Norwood HS	Agostini	$52,627,980	Bid	227,374	$231	$42,573,646	$187	Design/Bid/ Build	19-May-09	1-Jun-11	The project is 90% complete, though the first phase that includes the building is 99.5% complete and will achieve Substantial Completion in May. Phase II is for this upcoming summer removes a portion of the existing building (it is in the path of the new main entry drive) and installs the main entry drive. Phase III starts on September 1, 2011 and includes the completion of the demolition of the existing building and completes the front fields.	$38,154,487
Plymouth Plymouth HS	J&J Contractors	$64,407,000	Bid	267,357	$241	$51,579,703	$193	Design/Bid/ Build	3-May-10	15-May-12	Interior metal studs have started on the 2nd floor. HVAC, plumbing and electrical rough-in are ongoing. Slab on grade also completed. The project is approximately 33% complete	*$41,810,972*
Shawsheen Shawsheen Voc Tech HS	Colantonio	$3,329,510	Bid	15,115	$220	$2,670,380	$177	Design/Bid/ Build	3-Jan-11	30-Jul-11	Slab cutting of existing slabs has been completed for underground utilities. Underslab plumbing, electric and fire suppression completed. Foundation construction for the new addition as well as interior foundations for the interior ramp have been completed and backfilled. Patching of interior floors has commenced.	$2,497,790
Sturbridge Burgess ES	Fontaine Brothers	$22,946,000	Bid	131,630	$174	$17,591,000	$134	Design/Bid/ Build	10-Aug-10	1-Oct-12	Foundation walls are complete. Structural steel is being erected. Interior and exterior masonry walls are being installed. Concrete slabs on grade and on deck have been completed. Rough-in work for HVAC, plumbing and electrical is ongoing. The roof has been completed. Site work is ongoing.	$16,808,626
Tewksbury Tewksbury HS	CTA/Methuen Construction Co.	$50,800,000	Bid	218,781	$232	$40,159,651	$184	Design/Bid/ Build	15-Oct-10	3-Aug-12	Steel is erected and detailing is underway. Prepping for the placement of slab on deck. Site utilities are continuing.	*$36,622,570*
Belmont Roger E Wellington ES	Skanska	$27,912,000	Bid	88,203	$316	$19,931,588	$226	CM-R	1-Mar-10	1-Jul-11	MEP, drywall and window installations continue. Wall and ceiling painting started.	*$12,245,940*
Burlington Marshall Simonds MS	CTA	$24,683,286	PFA	151,000	$163	$18,923,176	$125	CM-R	15-Apr-11	1-May-13	Excavation for the footings of the addition underway	*$17,143,488*
Dedham Avery ES	Consigli	$18,174,210	Bid	62,887	$289	$13,263,638	$211	CM-R	15-Oct-10	1-Jan-12	Steel erection and concrete deck placements have been completed. Forms for retaining walls have been put in place. Roofing, Electrical and HVAC work is in process.	$11,086,460
Grafton Memorial Sr HS	Dimeo	$54,059,520	Bid	186,351	$290	$41,783,110	$224	CM-R	18-Aug-10	17-Jul-12	Site utility work is well underway. Steel is completed. Above ground slabs are completed and interior CMU is underway. The project is approximately 20 % complete.	*$36,163,052*
Longmeadow Longmeadow HS	Gilbane	$63,773,971	PFA	184,365	$346	$38,354,307	$208	CM-R	Nov-10	31-Dec-12	Through wall flashing and roof flashing abatement was completed. The underground piping within the footprint was excavated and removed out to the exterior walls and then plugged with concrete. Installation of the foundation frost wall was completed.	$34,004,658
Needham Newman ES	Consigli	$18,451,284	Bid	119,264	$155	$12,806,351	$107	CM-R	16-Jun-10	27-Aug-12	Site mobilization underway. Ongoing modular construction offsite.	*$8,598,929*
Rochester Memorial ES	Gilbane	$20,568,696	Bid	107,183	$192	$14,165,117	$132	CM-R	19-Apr-10	1-Sep-11	Building addition was substantially complete on 12/22/10. Students occupied the addition on 1/3/11. Phase 4 of the project, renovation of the existing building, is completed. Phase 5 has begun and will be turned over in July, with Phase 6 being completed in August 2011.	$14,438,137

Projects in Construction
MSBA Grant Basis and Maximum Grant Amount

District & School	Contractor	Total Construction Cost	PFA or Bid Data	Proposed Square Footage	Construction Cost per Square Foot	Building Cost	Building Cost per Square Foot	Project Type	Construction Start	Estimated Substantial Completion Date	Construction Status	Approximate Maximum Grant Amount *
Rockland John Rogers MS/ HS	Agostini	$64,461,963	Bid	268,106	$240	$45,821,680	$171	CM-R	15-Jan-10	3-Aug-12	Site utilities are well underway. Footing and foundations for the new MS are being backfilled and steel has arrived on site.	*$53,356,682*
Sharon Sharon MS	Consigli	$34,676,018	Bid	171,806	$202	$24,732,123	$144	CM-R	1-Apr-10	23-Jan-12	Installing water mains above ceilings in first floor. Sprinkler main installation continues on first floor. Installing brick on north elevation.	*$21,952,095*
Shrewsbury Sherwood MS	Gilbane	$37,025,358	PFA	129,378	$286	$23,084,525	$178	CM-R	7-Mar-11	1-Sep-13	Hazmat testing conducted for PCB's in paint and in the interior of the school. Scope review for all trades on-going. Site mobilization ongoing.	$24,362,063
Southbridge Southbridge HS	Consigli	$57,397,363	Bid	199,740	$287	$41,487,200	$208	CM-R	30-Nov-10	11-Jun-12	All building footings and foundation walls complete. Foundation excavation and backfill is ongoing and approximately 90% complete. Structural steel erection in area D is complete. Metal roof and floor decking 70% complete. Structural steel erection in area C is complete. Metal roof and floor decking 90% complete.	*$51,542,762*
Uxbridge High School	Shawmut Design	$35,265,819	Bid	123,000	$287	$25,169,257	$205	CM-R	28-Feb-11	20-Jun-12	Footings and foundations are 75% complete. Utility underground well underway. The rough grading for the road to the school is completed.	*$21,973,620*
Wayland Wayland HS	Shawmut Design	$54,230,819	Bid	171,000	$317	$37,343,299	$218	CM-R	28-Jun-10	1-Dec-11	Underground utility work complete except gas service. Bldg A- Interior wall framing complete. Masonry nearly complete. 2nd floor drywall installation nearly complete. Window and curtain wall installation ongoing. Drywall installation started. Bldg B- Exterior sheathing and air/vapor barrier installation substantially complete. Window and curtain wall installation ongoing.	*$24,051,231*
Wellesley Wellesley HS	Turner	$82,942,222	Bid	280,000	$296	$55,814,300	$199	CM-R	24-Aug-09	5-Mar-12	Exterior wall installation including scaffolding, metal framing, sheathing, waterproofing and masonry continues. MEP rough-in, interior masonry walls, interior painting and suspended ceiling installation ongoing.	$40,117,222
Woburn Goodyear ES	Gilbane	$17,994,825	Bid	67,278	$267	$13,989,980	$208	CM-R	9-Mar-10	29-Jul-11	Rough-in of the mechanical, plumbing, fire protection and electrical work is ongoing. Interior metal stud walls are being installed. Window installation continued in all areas. Structural Steel erection is complete as is the roof. Interior masonry walls is nearly complete. Elevator work is under way.	$12,441,343
Wait List Projects in Construction												
Wait List Program Totals		**$454,201,737**		**3,116,490**								**$411,161,833**
Cambridge Rindge & Latin HS	W.T. Rich, Inc.	$89,957,728	PFA	470,700	$191	TBD	TBD	Design/Bid/ Build	May-07	Jul-11	Phase 2B is currently underway which includes installation of windows, MEP upgrades and the conclusion of exterior restoration. The project is slated to be complete Summer 2011.	$28,026,977
Falmouth Falmouth HS	TLT Construction	$65,000,000	PFA	266,654	$244	TBD	TBD	Design/Bid/ Build	01-May-05	29-Oct-11	Project is substantially complete.	$33,589,604
Haverhill Haverhill HS	CTA	$21,878,214	PFA	677,333	$32	TBD	TBD	Design/Bid/ Build	Apr-04	Aug-11	The finishes package to be bid June 2011. Project completion expected Summer 2011.	$23,436,595
Holyoke Holyoke HS	WJ Mountford	$16,943,500	PFA	242,738	$71	TBD	TBD	Design/Bid/ Build	Mar-10	Jun-11	Commission performance testing is ongoing. Contractor working to complete punchlist.	$14,368,320
Taunton Parker MS	Bacon-Agostini	$76,510,664	PFA	539,224	$142	TBD	TBD	Design/Bid/ Build	01-Jul-08	29-Aug-11	Renovation of the existing High School continues; project expected to be complete in August 2011.	$93,590,656
Malden Malden HS	Gilbane	$46,726,927	PFA	365,271	$128	TBD	TBD	CM-R	20-Apr-09	06-Jan-12	The contractor continues to work on the renovation of the science classrooms within the building.	$69,364,963
Springfield Putnam Voc Tech HS	Consigli	$86,039,066	PFA	315,000	$273	$62,949,742	$200	CM-R	18-May-10	20-Jul-12	Exterior wall vapor barrier and insulation, brick veneer, windows, interior CMU walls, MEP rough-in, drywall and roofing ongoing.	$102,872,837
Worcester North HS	Gilbane	$51,145,638	PFA	239,570	$213	$40,860,983	$171	CM-R	24-Sep-08	Jun-11	Interior finishes are underway on all floors. The 3rd & 4th floors punchlist is underway. Kitchen equipment has arrived and is being installed. Finishes in the auditorium have begun. MEP finishes and fire suppression systems are ongoing. Project completion expected June 2011.	$45,911,881